Broughty Ferry FPS - WEEKLY PLANNER																		
																	W/C 21.12.2020	
AACI					Work Schedule W/C 07.12.20							Work Schedule W/C 14.12.20						
MCLaughlin & Harvey				07/12/2020	08/12/202	09/122020	10/12/2020	11/12/2020	12/12/2020	13/12/2020	14/12/2020	15/12/2020	16/12/2020	17/12/2020	18/12/2020	19/12/2020	20/12/2020	3rd Week lookahead
Task	Location	Contractor	Resource	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	
Site Deliveries	Pier, Esplanade Carpark and Platform	MCLH	As reg'd															
Gateman duties	Section 1 & 2	MCLH	As req'd															
Site boundary fencing maintenance	Section 1 and 2 Douglas Terrace/Fisher Street	MCLH	On going															
Section 1 and 2 - site clearance	Section 1 and 2 Douglas Terrace/Fisher Street	MCLH	On going															
Daily TM checks	Site wide	MCLH	On going															
Material distribution to subs	Section 1	MCLH	3															
Heavy Civils work	Section 1 - Douglas Terrace	McCormick	5															
Precast off load			2															
Excavate			3															
Crop piles			3															
Place and compact granular bed			3															
Install U channels			3															
Install L wall panels and prop			4															
Prefabricate insitu beam and stitch beam reinforcement			2															
Install cages and concrete			4															
Backfill and drainage			3															
Set back wall foundations (including gate frames and piers)			3															
Capping beam			4															
Set back wall construction	Stone work	Boyle	6															
SEL DACK WAII CONSTRUCTION	Install copes	Воуге	2															
	Complete 40mm slips to trial panel		2															