Broughty Ferry FPS - WEEKLY PLANNER																		
		Work Schedule W/C 08.06.20							Work Schedule W/C 15.06.2020							W/C 22.06.2020		
MCLaughlin & Harve	y	08/06/2020	09/06/2020	10/06/2020 11,	11/06/2020	12/06/2020	20 13/06/2020	14/06/2020	15/06/2020	16/06/2020	17/06/2020	18/06/2020	19/06/2020	20/06/2020	21/06/2020	3rd Week lookahead		
Task	Location	Contractor	Resource	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	
Site Deliveries	Pier and Esplanade Carpark	MCLH	As req'd															
Erect information boards	Site wide	MCLH	1															
Site boundary fencing Douglas Terrace	Section 1 Douglas Terrace	MCLH	2															
Section 1 site clearance and service location	Section 1 Douglas Terrace	MCLH	1															
Gateman duties	Section 1 Douglas Terrace	MCLH	1															
Miah Tolland to site / induct	Castle Green Office	МТ	3 + 5															
Form access ramp to culvert crossing	Section 1 Douglas Terrace	MT	3 + 5															
TW to culvert crossing	Section 1 Douglas Terrace	МТ	3 + 5															
Bund construction	Section 1 Douglas Terrace	МТ	3 + 5															
Site office and welfare set up	Douglas Terrace	WERNICK	1															
Compound Fencing Preparatory works	Section 3 - Pier	MCLH	2															
Compound and Storage timber hoarding	Section 3 - Pier	Dundonald	3															