Broughty Ferry FPS - WEEKLY

PLANNER																		
AG				Work Schedule W/C 24.08.20							Work Schedule W/C 31.08.20							W/C 07.09.2020
McLaughlin & Harvey				24/08/2020	25/08/2020	26/08/2020	27/08/2020	28/08/2020	29/08/2020	30/08/2020	31/08/2020	01/09/2020	02/09/2020	03/09/2020	04/09/2020	05/09/2020	06/09/2020	3rd Week lookahead
Task	Location	Contractor	Resource	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	
Site Deliveries	Pier and Esplanade Carpark	MCLH	As req'd		REBAR		REBAR	REBAR										
Gateman duties	Section 1 Douglas Terrace	MCLH	1															
Site boundary fencing maintenance	Section 1 and 2 Douglas Terrace/Fisher Street	MCLH	On going															
Section 1 and 2 - site clearance and service location	Section 1 and 2 Douglas Terrace/Fisher Street	MCLH	On going															
Paint Hoarding - storage compound	Esplanade	MCLH	2															
CCS Improvements etc.	Site wide	MCLH	2															
Finalise RNLI car park (east side of shed)	Section 2	MCLH	2															
Pre Cast Deliveries	Section 1	Ainscough	3								твс	TBC	TBC	TBC	TBC			
Complete trim Esplanade Storage timber hoarding	Esplanade	Dundonald	2															
CFA Piling	Section 1 - Douglas Terrace	FK Lowry	5															
Heavy Civils work	Section 1 - Douglas Terrace	McCormick	4															