Broughty Ferry FPS - WEEKLY PLANNER																			
A ICI						Work Schedule W/C 20.07.20							Work Schedule W/C 27.07.20						
M 1	McLaughlin & Harvey					21/07/2020	22/07/2020	23/07/2020	24/07/2020	25/07/2020	26/07/2020	27/07/2020	28/07/2020	29/07/2020	30/07/2020	31/07/2020	01/08/2020	02/08/2020	
Task		Location	Contractor	Resource	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	
Site Deliveries		Pier and Esplanade Carpark	MCLH	As req'd															
Erect information boards		Site wide	MCLH	As req'd															
Site boundary fencing maintenance		Section 1 and 2 Douglas Terrace/Fisher Street	MCLH	On going															
Section 1 and 2 - site clearance and service location		Section 1 and 2 Douglas Terrace/Fisher Street	MCLH	2															
Paint Hoarding and Walkways		Section 3 Pier	MCLH	2															
Gateman duties		Section 1 Douglas Terrace	MCLH	1															
Paint Hoarding - storage compound	nd	Esplanade	MCLH	2															
Bund construction - completion sections 1 and 2		Section 1 and 2	MT	2 + 2															
Esplanade Storage timber hoarding	ng	Section 3 - Pier and Esplanade	Dundonald	4															
CFA Piling		Section 1 - Douglas Terrace	FK Lowry	4															