A ACI	MCLaughlin & Harvey				Work Schedule W/C 22.06.20							Work Schedule W/C 29.06.2020						
McLaughlin & Harvey					0 23/06/2020	24/06/2020	25/06/2020	26/06/2020	27/06/2020	28/06/2020	29/06/2020	30/06/2020	01/07/2020	02/07/2020	03/07/2020	04/07/2020	05/07/2020	3rd Week lookahead
Task	Location	Contractor	Resource	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	
Site Deliveries	Pier and Esplanade Carpark	MCLH	As req'd															
Erect information boards - Office Signage	Site wide	MCLH	1															
Site boundary fencing Douglas Terrace/Fisher Street	Section 1 Douglas Terrace/Fisher Street	MCLH	2															
Office Utility Connections	Section 3 Pier	MCLH	2															
Section 1 site clearance and service location	Section 1 Douglas Terrace	MCLH	1															
Gateman duties	Section 1 Douglas Terrace	MCLH	1															
Trial Panel - Stonework	Section 3 - Pier	Boyles	2															
Bund construction	Section 1 Douglas Terrace	мт	5+6															
Site office and welfare set up	Douglas Terrace	WERNICK	2															
Compound Fencing Preparatory works	Section 3 - Pier	MCLH	2															
Compound and Storage timber hoarding	Section 3 - Pier	Dundonald	3															