Broughty Ferry FPS - WEEKLY PLANNER																		
AICI		Work Schedule W/C 27.07.20							Work Schedule W/C 03.08.20							W/C 10.08.2020		
MCLaughlin & Harvey					28/07/2020	29/07/2020	30/07/2020	31/07/2020	01/08/2020	02/08/2020	03/08/2020	04/08/2020	05/08/2020	06/08/2020	07/08/2020	08/08/2020	09/08/2020	3rd Week lookahead
Task	Location	Contractor	Resource	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	
Site Deliveries	Pier and Esplanade Carpark	MCLH	As req'd															
Erect information boards	Site wide	MCLH MCLH	As req'd On going															
Site boundary fencing maintenance Section 1 and 2 - site clearance and service location	Section 1 and 2 Douglas Terrace/Fisher Street Section 1 and 2 Douglas Terrace/Fisher Street	MCLH	2															
Paint Hoarding and Walkways	Section 3 Pier	MCLH	2															
Gateman duties	Section 1 Douglas Terrace	MCLH	As req'd															
Paint Hoarding - storage compound	Esplanade	MCLH	2															
Esplanade Storage timber hoarding	Section 3 - Pier and Esplanade	Dundonald	4															
CFA Piling	Section 1 - Douglas Terrace	FK Lowry	4															
Heavy Civils work	Section 1 - Douglas Terrace	твс	TBC															