REPORT TO: FINANCE COMMITTEE - 14 FEBRUARY 2005

REPORT ON: CAPITAL EXPENDITURE MONITORING 2004/05

REPORT BY: DEPUTE CHIEF EXECUTIVE (FINANCE)

REPORT NO: 67-2005

1 PURPOSE OF REPORT

1.1 To appraise Elected Members of the latest position regarding the Council's Capital Expenditure programme for 2004/05.

2 **RECOMMENDATION**

2.1 It is recommended that the Committee note the latest position regarding the Council's Capital Expenditure programme for 2004/05.

3 FINANCIAL IMPLICATIONS

- 3.1 This report shows the spend on capital projects to 31 December 2004 compared with the latest outturn on capital expenditure for 2004/05. The spend to 31 December 2004 is £16.708m which is 47% of the projected capital expenditure in 2004/05 of £35.704m.
- 3.2 The Council's Capital Expenditure in 2004/05 will be financed from a combination of capital grants, contributions and asset sales with the remainder being financed from borrowing. This will result in Loan Charges being incurred over the estimated useful life of the assets concerned. Appropriate provision has been included in the Council's approved Revenue Budgets for 2004/05 and will also be included in future years' Revenue Budgets.

4 LOCAL AGENDA 21 IMPLICATIONS

None.

5 **EQUAL OPPORTUNITIES IMPLICATIONS**

None.

6 BACKGROUND

- 6.1 The Special Policy & Resources Committee, at its meeting on 19 January 2004 approved the 2004/05 Capital Budget for General Services and Housing HRA as part of the Capital Plan 2003-2007 (Report No 27-2004). Housing HRA revised their 2004/05 Capital Programme to take account of 2003/04 actual outturns. This report was approved at Policy & Resources Committee on 14 June 2004 (Report No 408-2004).
- 6.2 From 1 April 2004, S94 capital consents have been replaced by the Prudential Code for Capital Finance. The levels of borrowing are now determined within a Prudential Framework. The framework has been developed as a professional code of practice to support local authorities in taking decisions on capital investment. Local Authorities are now required, by Regulation, to comply with the Prudential Code under Part 7 of the Local Government in Scotland Act 2003.
- 6.3 The Capital Expenditure included in the 2004/05 Capital Budget falls within the Prudential limits approved by the Council.

7 CURRENT POSITION

7.1 The Depute Chief Executive (Finance) and the City Architectural Services Officer, in conjunction with the other Chief Officers of the Council, are closely monitoring the 2004/05 capital programme. The latest projections of capital expenditure and resources as compared with the provisions included in the approved Capital Budget, are shown in the Appendix to this report. The Appendix also shows the actual capital expenditure incurred to 31 December 2004. The Appendix is split between Housing - HRA and all other sections.

8 ALL DEPARTMENTS EXCLUDING HOUSING HRA

- 8.1 The latest projection of capital expenditure of £35.704m is £76,000 higher than the original capital budget of £35.628m. The main reasons for this are:
 - i Additional expenditure of £2.300m on an Economic Development interest bearing loan.
 - ii Additional expenditure of £169,000 on various projects where there was slippage on them as at 31 March 2004. The additional expenditure was partially offset by an Insurance receipt that was to be received by 31 March 2004 but was not received until beginning of April.
 - iii Additional expenditure of £428,000 and £800,000 on Public Transport Fund. This is being used to finance new bus shelters within the city and will be funded by capital grants from the Scottish Executive.
 - iv Additional expenditure of £199,000 on City Square Heating (Economic Development). This is due to the approved cost being greater than was included in the original capital budget 2004/05.
 - v Additional expenditure of £232,000 on Contaminated Land and Air Quality Monitoring Equipment (Environmental Health/Trading Standards and Scientific Services). This expenditure has slipped from 2003/04.
 - vi Additional expenditure of £535,000 on Housing Non-HRA. The figure included within the original budget was an estimate based on previous years allocations. This additional expenditure will be funded by an increased capital grant from Communities Scotland.
 - vii Additional expenditure of £440,000 on cleaning up Contaminated Land at Dens Metal and Unit 23 Kilspindie Road (Environmental Health/Trading Standards/ Scientific Services). This expenditure will be funded by a capital grant from the Scottish Executive.
 - viii Additional expenditure of £770,000 on the purchase of Scottish Water building (Economic Development). This expenditure will be funded from additional capital receipts (£400,000) with the remainder being met from virements within the department.
 - ix Reduction in expenditure of £1,953,000 on Forthill Primary School (Education). This is as a result of the timescale for the works changing from when the budget for 2004/05 was originally approved. This expenditure will move into 2005/06.
 - x Reduction in expenditure of £446,000 on replacement offices for Kirkton/Balmerino sites (Social Work). This is as a result of the expected completion date shifting from March 2005 to April 2005.

- xi Reduction in expenditure of £407,000 on the Community Regeneration of Ardler Capital Budget. The reduction in expenditure is mainly due to slippage on Ardler Neighbourhood Improvements and Macalpine Road Shops Phase 2. This expenditure will move into 2005/06.
- xii Reduction in expenditure of £884,000 on Cities Growth Fund (Chief Executive) due to delays on the project. This expenditure will slip into 2005/06.
- xiii Reduction in expenditure of £125,000 on Multi Storey Car Park (Planning & Transportation). This is as a result of delays in agreeing the design and specification for the Car Park. This expenditure will move into 2005/06.
- xiv Reduction in expenditure of £195,000 on Charleston NC (Communities). There has been delays on this project and it is now due to start on-site in 2005/06.
- xv Reduction in expenditure of £231,000 on Minor Works Programme (Social Work). These monies will require be carried forward into 2005/06.
- xvi Reduction in expenditure of £239,000 on Menzieshill House Refurbishment (Social Work) due to a slight delay in the project. This money will move into 2005/06.
- xvii Reduction in expenditure of £170,000 on Tayside House Replacement Fees (Economic Development). This expenditure is being deferred into future years.
- xviii The balance is due to various projects within departments over or underspending.
- 8.2 The capital expenditure is funded from various sources including capital receipts and resources borrowing. The latest projection of £35.704m is £76,000 higher than the original capital budget figure of £35.628m. The main reasons for this are:
 - i Additional capital grants of £1.359m to cover expenditure including that mentioned in 8.1(iii), (vi) and (vii) for Public Transport Fund, Housing Non-HRA and Environmental Health etc.
 - ii Reduction in capital receipts, £675,000, required to fund expenditure in 2004/05 due to slippage on projects.
 - iii Reduction in transfer of resources of £315,000 from Renewal & Repair Fund to fund capital expenditure due to slippage on the capital projects. These monies will require to be used in 2005/06.

9 **HOUSING HRA**

- 9.1 The latest projection of capital expenditure of £15.895m is £2.135m lower than the approved budget, due to slippage being highlighted within the Heating Replacement programme and two roughcast projects being deferred until 2005/06. Roof Repairs project at Magdalene Kirkton 2nd Phase 8 and 9 has been brought forward from 2005/06.
- 9.2 The latest projection of capital resources of £16.630m is £919,000 higher than the approved budget due to an increase in Net Asset Sales.
- 9.3 Based on the latest estimates, capital expenditure is now projected at 96% of capital resources.

10 **CONSULTATION**

- 10.1 The Chief Executive, Depute Chief Executive (Support Services) and Director of Housing have been consulted in the preparation of this report.
- 11 BACKGROUND PAPERS
- 11.1 None.

DAVID K DORWARD
DEPUTE CHIEF EXECUTIVE (FINANCE)

3 FEBRUARY 2005

DUNDEE CITY COUNCIL - CAPITAL EXPENDITURE MONITORING 2004/05

DEPARTMENT/SERVICE SUBJECT TO SINGLE SCOTTISH OFFICE ALLOCATION		Approved Capital Budget 2004/05 £000	Adjustments/ Virements £000	Revised Capital Budget 2004/05 £000	Actual Spend to 30 Nov 2004 £000	Actual Spend to 31 Dec 2004 £000	Projected Outturn 2004/05 £000	Spend as a % of Projected Outturn %
Capital Expenditure 2004/05 Education Social Work Planning & Transportation Leisure & Arts Communities Economic Development Waste Management Environmental Health/Trading Standards/Scientific Services Chief Executive/Support Services Finance Dundee Contract Services - Client Housing (Non-HRA) Dundee Airport Public Transport Fund		4,922 7,500 2,662 2,247 1,263 3,535 1,320 237 5,589 16 50 1,475 620 3,615	(2,612) (758) 332 66 (50) 2,579 (41) 621 (1,410) - 19 535 (31) 1,228	2,310 6,742 2,994 2,313 1,213 6,114 1,279 858 4,179 16 69 2,010 589 4,843	1,165 2,695 917 255 859 3,545 483 60 322 16 20 746 246 1,562	2,155 3,603 1,098 437 1,015 4,184 517 61 907 16 20 861 248 1,897	2,310 6,724 2,932 2,313 1,213 6,114 1,279 858 4,018 16 69 2,010 589 4,843	93 54 37 19 84 68 40 7 23 100 29 43 42 39
Community Regeneration Capital Expenditure 2004/05		577 35,628	(161) 317	416 35,945	(279) 12,612	(311) 16,708	416 35,704	(75) 47
Capital Resource		18,509 236 1,952 142 - 1,475 2,000 1,930 331 231 3,384	(52) 40 535 (884) 428 440 800	18,457 236 1,952 142 40 2,010 2,000 1,046 331 231 3,384 428 440 800	12,012	10,700	18,216 236 1,952 142 40 2,010 2,000 1,046 331 231 3,384 428 440 800	41
Transfer Resources from Renewal & Repair Fund to fund Capital Expenditure		1,763	(315)	1,448			1,448	
Transfer Capital Expenditure to CFCR		170		170			170	
Capital Receipts:	ERDF/Contributions Net Asset Sales	60 3,445	(675)	60 2,770	28 1,475	31 1,547	60 2,770	
Capital Resources 2004/05		35,628	317	35,945]	[35,704]
Capital Expenditure as a %age of Capital Resources		100%		100%			100%	

DUNDEE CITY COUNCIL - CAPITAL EXPENDITURE MONITORING 2004/05

DEPARTMENT/SERVICE HOUSING HRA		Approved Capital Budget 2004/05 £000	Adjustments/ Virements £000	Revised Capital Budget 2004/05 £000	Actual Spend to 30 Nov 2004 £000	Actual Spend to 31 Dec 2004 £000	Projected Outturn 2004/05 £000	Spend as a % of Projected Outturn %
Capital Expenditure 2004/05 Windows for All Heating for All Community Care Integrations Estate Strategies Roof Repairs/Renewal Urgent Roof Repairs Roughcast Security Fees & Contingencies		177 11,958 1,005 50 1,350 1,560 740 845 295 50		177 11,958 1,005 50 1,350 1,560 740 845 295 50	5,805 271 21 300 767 283 40 36 7	6,591 403 28 333 827 364 88 39	3 10,411 907 30 1,025 2,031 740 347 291 110	63 44 93 32 41 49 25 13 6
Capital Expenditure 2004/05		18,030		18,030	7,530	8,680	15,895	55
Capital Resources 20	04/05							
Expenditure Funded from Borrowing		11,436		11,436			11,436	
Capital Grant:	Central Heating Initiative	250		250			193	
Capital Receipts:	Net Asset Sales Loan Repayment Receipts	3,975 50		3,975 50	3,700 141	4,043 141	4,801 200	
		15,711		15,711	3,841	4,184	16,630	
Capital Expenditure as % of Capital Resources		115%		115%			96%	