				Work Schedule W/C 10.08.20							Work Schedule W/C 17.08.20							W/C 24.08.2020
				10/08/2020	11/08/2020	12/08/2020	13/08/2020	14/08/2020	15/08/2020	16/08/2020	17/08/2020	18/08/2020	19/08/2020	20/08/2020	21/08/2020	22/08/2020	23/08/2020	3rd Week lookahead
Task	Location	Contractor	Resource	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	
Site Deliveries	Pier and Esplanade Carpark	MCLH	As req'd															
Gateman duties	Section 1 Douglas Terrace	MCLH	As req'd															
Site boundary fencing maintenance	Section 1 and 2 Douglas Terrace/Fisher Street	MCLH	On going															
Section 1 and 2 - site clearance and service location	Section 1 and 2 Douglas Terrace/Fisher Street	MCLH	On going															
Paint Hoarding - storage compound	Esplanade	MCLH	2															
CCS Improvements etc.	Site wide	MCLH	2															
Complete trim Esplanade Storage timber hoarding	Esplanade	Dundonald	4															
CFA Piling	Section 1 - Douglas Terrace	FK Lowry	4															
Heavy Civils work	Section 1 - Douglas Terrace	TBC	TBC															